



Meeting Date: 12/14/10

ACTION	TYPE OF ITEM
<input type="checkbox"/> Approved Recommendation	<input checked="" type="checkbox"/> Info/Consent
<input type="checkbox"/> Ord. No(s). _____	<input type="checkbox"/> Report
<input type="checkbox"/> Res. No(s). _____	<input type="checkbox"/> Public Hearing (Info/consent)
<input type="checkbox"/> Other _____	<input type="checkbox"/> Other _____

Prepared By: Lou Balderrama

Agenda Item No

I-24

Reviewed By: City Manager

City Attorney

Finance

Public Works

S.R.

DATE: December 2, 2010

TO: City Council

FROM: Rob Roshanian, Interim Public Works Director
Public Works Department

SUBJECT: Change Order No. 1 to Public Work Contract No. A-7327 with Creamer/Spiniello, Joint Venture

RECOMMENDATION

That City Council approve and authorize the Mayor to execute Change Order No. 1 to Public Works Contract No. A-7327 between the City of Oxnard and Creamer and Spiniello Joint Venture, deleting the micro-tunneling pipeline at the intersection of Gonzales Road and Ventura Road and decreasing the cost by \$445,750, from \$13,193,224 to \$12,747,474.

DISCUSSION

The Recycled Water Backbone System (RWBS) is a planned component of the Groundwater Recovery Enhancement and Treatment (GREAT) Program. The RWBS consists of approximately ten miles of pipeline that will transport recycled water produced by the Advanced Water Purification Facility (AWPF), located on Perkins Road, to recycled water customers throughout the City. The pipeline is being constructed in Hueneme Road, from Perkins Road to Ventura Road, and in Ventura Road, from Hueneme Road to the RiverPark Project area. Construction involves slip-lining, pipe-bursting, open trench and micro-tunneling methodologies.

On March 9, 2010 the City Council approved Project Specification No. 07-05 for the Recycled Water Backbone System Phase I Project, and authorized staff to solicit bids for the project. The project consists of the construction of the RWBS pipelines in Ventura Road south of Gonzales Road, in Ventura Road north of U.S. 101 and in Hueneme Road. Creamer and Spiniello Joint Venture submitted the lowest responsible bid and the City subsequently awarded the project to Creamer and Spiniello Joint Venture. Construction started in August 2010.

On January 10, 2010, the City Council approved Project Specification No. PW09-15 for the Ventura Road Utilities Improvement Phase II Project (Ventura Road Improvement Project), and authorized staff to solicit bids for the project. The project includes the construction of recycled water pipeline in Ventura Road, from Gonzales Road to Wagon Wheel Road. Don Kelly Construction, Incorporated submitted the lowest responsible bid and the City subsequently awarded the project to Don Kelly Construction, Incorporated. Construction started in April 2010.

The micro-tunneling section of work being deleted from the Creamer and Spiniello Joint Venture Contract No. A-7327 was completed by Don Kelly Construction, Incorporated as part of the Ventura Road Improvement Project using an open cut trench method at a reduced cost. The net savings to the City is approximately \$239,695.

FINANCIAL IMPACT

Change Order No. 1 reduces the construction cost from \$13,193,224.56 to \$12,747,474.56 for the sum reduction of \$445,750.00 of the Recycled Water Backbone System Project No. 096002 including \$334,312.50 from Account Number 609-6556-821-8604 and \$111,437.50 from Account Number 276-6556-821-8604.

Attachment #1 - Change Order No. 1 to Contract No. A-7327

Note: Attachment No. 1 has been provided to the City Council. Copies are available for review at the Help Desk (second floor) in the Main Library after 6:00 p.m. on the Thursday prior to the Council meeting, and at the City Clerk's Office after 8:00 a.m. on Monday.