Meeting Date: 01/11/11

ACTION	TYPE OF ITEM
☐ Approved Recommendation	■ Info/Consent
☐ Ord. No(s). _____	☐ Report
☐ Res. No(s). _____	☐ Public Hearing (Info/consent)
☐ Other _____	☐ Other _____

Prepared By: Lou Balderrama, City Engineer Agenda Item No. I-14

Reviewed By: City Manager AMH City Attorney SMF Finance JC Public Works

DATE: January 5, 2011

TO: City Council

FROM: **Rob Roshanian, Interim Public Works Director**
Public Works Department

SUBJECT: **Change Order No. 1 to Agreement No. A-7347 with Blois Construction, Incorporated for the Victoria Avenue Sewer Project**

RECOMMENDATION

That City Council approve and authorize the Mayor to execute Change Order No. 1 to Agreement No. A-7347 with Blois Construction, Inc. (Blois) in the amount of $28,515.11 for construction costs associated with realignment of the sewer line and construction delays due to unforeseen utilities on Victoria Avenue between Hemlock Street and Channel Islands Boulevard.

DISCUSSION

On October 6, 2009 the City Council approved Project Specification No. PW06-90 for the construction and installation of a sewer line on Victoria Avenue between Hemlock Street and Channel Islands Boulevard and authorized staff to solicit bids for the project. Through a competitive bid process, Blois was awarded the project and construction started on November 15, 2010.

As construction progressed, changes to the designed alignment for the sewer pipe were necessary to account for the actual location of an electrical utility. As a result, additional pavement restoration was required. Four utilities that were unforeseen delayed project construction and caused additional labor and equipment to work around these utilities.

Blois proposed a change in the work method that was accepted by the City and resulted in the deletion of the water main replacement portion of the project. This created a cost deduction to the City that partially offsets the cost of Change Order No. 1 from $45,816.71 to $28,515.11. The total contract is increased from $1,535,150 to $1,563,665.11.

FINANCIAL IMPACT

The cost of Change Order No. 1 is $28,515.11 and is funded by the Victoria Avenue Sewer Project No. 096601, from Account Number 611-6613-822-8604.

Attachment #1 - Change Order No. 1 to Agreement No. A-7347

Note: Attachment No. 1 has been provided to the City Council. Copies are available for review at the Help Desk (second floor) in the Main Library after 6:00 p.m. on the Thursday prior to the Council meeting, and at the City Clerk's Office after 8:00 a.m. on Monday.

G:\AdminSvcs\Agenda Items\FY 2010-2011\2011-01\Blois Construction CO#1\01-11-11 Blois Construction CO No. 1.doc